



Land Adjacent to Ferns Northcote Road

Langho

Northcote Road

Langho

3/2022/0537

Construction Environmental Management Plan

(CEMP) – 3rd Revision

December 2024

Contents

1. Introduction	3
2. Project Team	3
3. Introduction to the CEMP	4
4. Project Description	4
5. Site Location	5
6. Background.....	5
7. Working Hours.....	6
8. Site Logistics, Access Routes, Parking, Welfare Facilities & Materials Storage	6
9. Noise & Vibration Control.....	11
10. Dust Mitigation.....	13
11. Tree Protection Measures	16
12. Information/Consultation/Neighbours	19
13. Signage	20
14. Vermin & Pest Control.....	20
15. Prevention, Containment/Cleaning of Spillages & Pollution Prevention to Watercourse	20
16. Fire.....	21
17. Waste Management & Storage of Materials	22
18. Emissions Control.....	23
Appendix	27
Appendix A – Logistics Plan (Road, Sewer & Ground Works Phase)	27
Appendix B – Logistics Plan (House Construction Phase).....	27

1. Introduction

Report Title Construction Environmental Management Plan V.3

New Residential Development,

Northcote Road,

Langho

B86 8BG

Planning Permission Reference 3/2022/0537

Revision Number 2nd Issue

Issue Date 2nd December 2024

Checked by Simon Rose

Client Alderley Homes (Langho) Limited

2. Project Team

Architect

MPSL Planning & Design

Office CG

The Classroom's

Stanley Square

Sale

M33 7ZZ

Principal Designer

KOK Sureyors

26 Museum Street

Warrington

Cheshire

WA1 1HU

Principal Contractor

Alderley Partnerships (2019) Limited

50 Sloane Avenue

Chelsea

London

England

SW3 3DD

Regulatory Authority

Ribble Valley Borough Council
Council Offices
Church Walk
Clitheroe
Lancashire
BB7 2RA

Local Authority

Ribble Valley Borough Council
Council Offices
Church Walk
Clitheroe
Lancashire
BB7 2RA

3. Introduction to the CEMP

This Construction Environmental Management Plan (CEMP) incorporates the management system for the project works. It sets out the policies and environmental controls required to ensure that the environmental impacts are minimised. It highlights the key activity specific risks, detail control measures, and refers to all associated forms and registers where required. All items specifically required in the CEMP are covered.

Alderley Partnerships approves and supports this CEMP as the principal document demonstrating a planned and systematic approach to implementing environmental policy through an effective environmental management system.

The Project Manager is responsible in ensuring the CEMP complies with legal and contractual requirements and to ensure all project personnel are aware of the contents and understand their role in fulfilling the project's obligations.

The Site Manager is responsible for maintaining this document and ensuring it is implemented by all site personnel and sub-contractors during the construction period.

The Project Team including all contractors and supply chain members will comply with the requirements of this plan.

Project Manager –

Carl Watkin
carl.watkin@alderley-partnerships.com
02076501827


4. Project Description

Construction of 8 No detached 4-bedroom homes and associated access roads and infrastructure.

5. Site Location

From the A59, the site is approached via the A666 Whalley Road. After leaving the Northcote Manor roundabout on the A59 the site entrance is off Northcote Road, which is the first turning on the right, and directly opposite St Michael's Lodge on the right-hand side of the road.

From the centre of Langho village the site is accessed via the A666 Whalley Road and turning left immediately after the railway bridge into Northcote Road, the site is directly opposite St Michael's Lodge on the right-hand side of the road.



Site Location Plan

6. Background

This Construction Environmental Management Plan (CEMP) is prepared to satisfy planning condition 9 of the planning permission ref; 3/2022/0537 dated 28th April 2023 for the development.

7. Working Hours

The hours of work for construction will be as follows:

08.00 to 17.30

08.30 to 13.00

Monday to Friday

Saturday

Materials and plant deliveries will be arranged where at all possible between 9.00am and 3.00pm Monday to Friday.

8. Site Logistics, Access Routes, Parking, Welfare Facilities & Materials Storage

Please refer to the logistics plans for roads and sewer/ ground works construction and house construction on the next pages.

The site will be fully secured at all times, with block and mesh fencing fixed either on timber posts or rubber feet. Access gates will be kept locked, and access managed during working hours.

Any existing fencing will be maintained to all boundary areas and any gaps covered with temporary block and mesh fencing which will be double clipped.

All site security fencing will be continually monitored, and any additional fencing or repairs will be done immediately.

Access on to the site will be via Northcote Road. This is to be the only means of access during all construction phases. Access for the main house building works will only commence when the proposed road and sewer works are complete to stage 1 (base course) and the ground works are complete.

The house construction site compound incorporating the offices and welfare facilities will be located at the end of the newly constructed road at the side of plot number 7. These facilities will be set up following the construction of the roads and sewers. Temporary site office and welfare units in compliance with Schedule 2 of CDM Regs 2015 will be put in place during the initial road and sewer and ground works.

Materials will be stored in the designated areas either in the compound or areas adjacent to the buildings to be constructed. No materials of a hazardous nature or spill risk are to be stored or left unattended within 5m of the protective fencing if reasonably practicable. If this distance is not achievable, a suitable distance should be assessed prior to undertaking works and maintained.

No plant machinery shall be stored within the canopy of the trees along with the RPA fencing to reduce accidental damage.


Oak Tree will encourage vehicle shares wherever possible and may liaise with local facilities/businesses that may have off-site parking availability to keep vehicle numbers on site to a minimum.

Please refer to the logistics plans below for the various phases of construction;

- a) Road and sewer construction phase
- b) House construction phase

Routing of construction vehicles & deliveries

From the West, South, North and East -All construction traffic should use the Whalley Road (A59) Bypass roundabout route. From the Northcote Manor roundabout on the A59 turn right (from the West & South), left (from the East & North) into the A666 Whalley Road and then take the first right hand turn into Northcote Road. The site is on the right-hand side directly opposite St Michael's Lodge.



Routes to the site from the A59 Longsight Road

Construction Traffic Hours

Deliveries and collections will be restricted to between 9.00am and 3.00pm, Monday to Friday during school term times. All suppliers will be forwarded specific delivery instructions including a map of the site area indicating preferred route. This information will be provided with orders placed for materials; the instructions will form part of the order conditions. Material deliveries will be coordinated with a scheduled agreed delivery time. With regards to contractors working on site, a series of toolbox talks will be held to outline all site restrictions, including traffic routes/management arrangements for site deliveries, visits to site and similar activities. To further reinforce the traffic routing requirement, all personnel attending the site will be given a specific site induction. During the course of this induction the

traffic management arrangements and preferred routes to and from site will be emphasised aided by route plans outlining restrictions and preferences.

Protection and Cleanliness of Public Highways

Appropriate measures will be taken to protect the public highway from damage arising from construction related activity and to prevent concrete and other detritus from being washed onto the public highway or into the highway drainage system. In addition, the Council will be informed promptly should any such damage occur to the highway and will be duly reimbursed for the cost of the repairs. The following measures will be implemented.

- A wheel wash facility (high pressure jet in designated and drained area) shall be provided near to the vehicular entrance gates to the development site to ensure that mud/detritus originating from the site is not deposited on the public highway. The wheel wash cleaning area will drain into an underground holding tank which will be pumped out by tanker on a regular basis. This facility will be maintained for the duration of the infrastructure and ground works phases of the construction period.
- Where the deposition of dirt on the highway has not been avoided, any mud/detritus shall be expeditiously cleared using site labour or street cleansing vehicles as appropriate. No development dirt shall be evident on the highway at the end of any working day.
- Road sweeping will be undertaken on a Friday afternoon to ensure total cleanliness of the site and public highway at a weekend.
- Full time road sweeping will be undertaken during any muck shift operations where waste spoil is removed from site.

Scheduling

Road and Sewer Works

This would involve the construction of roads and drainage and foundations which would be completed over the course of 16 weeks. The estimated number of vehicle movements during this phase would be 2 a day on average with a maximum of 20 per week. These will generally be 8-wheel 20 tonne type vehicles. A maximum standing time of 30 minutes will be implemented.

House Build Construction

The main house build phase of works is anticipated to last for 40 weeks. The estimated number of vehicle movements during this phase would be 2 a day on average with a maximum of 5. Deliveries wagons would be restricted to a maximum of 20 tonnes where possible. Max. stand time 30 Minutes.

- All deliveries shall be pre booked and allocated set arrival times.
- Delivery instructions shall be sent to all suppliers and contractors including the maximum dwell times specified above.
- Suppliers shall call the site a minimum of 20mins before their vehicle arrives at site to confirm that the loading area is available.
- If the loading area is unavailable construction vehicles shall not proceed to the site.

- Vehicles shall not wait or stack on any road within the local authority demise.
- The loading/ collection area shall be clear of vehicles and materials before the next lorry arrives.
- The engines of contractors' vehicles shall not be kept idling.

Construction Traffic Hours

Deliveries and collections will be restricted to between 9.00am and 3.00pm, Monday to Friday during school term times. All suppliers will be forwarded specific delivery instructions including a map of the site area indicating preferred route. This information will be provided with orders placed for materials; the instructions will form part of the order conditions. Material deliveries will be coordinated with a scheduled agreed delivery time.

With regards to contractors working on site, a series of toolbox talks will be held to outline all site restrictions, including traffic routes/management arrangements for site deliveries, visits to site and similar activities. To further reinforce the traffic routing requirement, all personnel attending the site will be given a specific site induction. During the course of this induction the traffic management arrangements and preferred routes to and from site will be emphasised aided by route plans outlining restrictions and preferences.

Protection and Cleanliness of Public Highways

Appropriate measures will be taken to protect the public highway from damage arising from construction related activity and to prevent concrete and other detritus from being washed onto the public highway or into the highway drainage system. In addition, the Council will be duly informed promptly should any such damage occur to the highway and will be duly reimbursed for the cost of the repairs. The following measures will be implemented:

- A wheel wash facility (high pressure jet in designated and drained area) shall be provided near to the vehicular entrance gates to the development site to ensure that mud/detritus originating from the site is not deposited on the public highway. The wheel wash cleaning area will drain into an underground holding tank which will be pumped out by tanker on a regular basis. This facility will be maintained for the duration of the infrastructure and ground works phases of the construction period.
- Where the deposition of dirt on the highway has not been avoided, any mud/detritus shall be expeditiously cleared using site labour or street cleansing vehicles as appropriate. No development dirt shall be evident on the highway at the end of any working day.
- Road sweeping will be undertaken on a Friday afternoon to ensure total cleanliness of the site and public highway at a weekend.
- Full time road sweeping will be undertaken during any muck shift operations where waste spoil is removed from site.

Scheduling

Road and Sewer Works

This would involve the construction of roads and drainage and foundations which would be

completed over the course of 16 weeks. The estimated number of vehicle movements during this phase would be 2 a day on average with a maximum of 20 per week. These will generally be 8-wheel 20 tonne type vehicles. A maximum standing time of 30 minutes will be implemented.

House Build Construction

The main house build phase of works is anticipated to last for 40 weeks. The estimated number of vehicle movements during this phase would be 2 a day on average with a maximum of 5. Deliveries wagons would be restricted to a maximum of 20 tonnes where possible. Max. stand time 30 Minutes

- All deliveries shall be pre booked and allocated set arrival times.
- Delivery instructions shall be sent to all suppliers and contractors including the maximum dwell times specified above.
- Suppliers shall call the site a minimum of 20mins before their vehicle arrives at site to
- confirm that the loading area is available.
- If the loading area is unavailable construction vehicles shall not proceed to the site.
- Vehicles shall not wait or stack on any road within the local authority demise.
- The loading/ collection area shall be clear of vehicles and materials before the next lorry arrives.
- The engines of contractors' vehicles shall not be kept idling.

Impact on Other Highway Users

All movements and crossings interfacing with site, where pedestrians and the vulnerable are present will be constantly monitored by the supervision team. Site fencing will be secure at all times with gates locked when not in use. All site gates will open into the site to avoid stopping up pedestrian routes or clashes with same. Clearly defined pedestrian routes will be marked around site. Where footpaths are closed, crossing zones to the opposite footpath will be set out using high visibility signage. At the specific times of the day such as school drop off and collection times the designated banksman will be available and monitoring all pedestrian movements around the site entrance.

General Management Issues

We will make all reasonable efforts and always when specifically directed by the Council to coordinate the scheduling of construction traffic movement with other nearby developments and those on the construction traffic routes specified above. The site manager and site team will be responsible for constantly monitoring the traffic management requirements for the site and its surrounding area. Any necessary amendments will be notified to the planning department for permissions prior to any changes being made.

9. Noise & Vibration Control

Noise and vibration statutory nuisance are controlled under the Environmental Protection Act 1990. Whilst carrying out the works Oak Tree will ensure that the best practical means to minimise noise and vibration will be undertaken and consideration will be given to BS 5228-1 :2009 +A1 :2014 - Parts 1 ft 2 Code of practice for noise and vibration control on construction and open sites.

The local receptors within 300m of the site are residential properties to the south only (Northcote Road and Whalley Road). Alderley Partnerships appreciate that noise from construction works can be intrusive or disruptive and for this reason our activities / deliveries will only be undertaken between the working hours noted above.

Noisy operations will be eliminated where practicable and use of alternative measures where possible.

Site plant ft equipment will not be started prior to the times stated in the Planning Conditions, these being 0800 hours Monday- Friday and 0830 hours on Saturday and all plant ft equipment will not be operated after 1730 hours Monday to Friday and 1300 hours Saturday.

Site plant for the purpose of the works will be fitted with effective exhaust silencers. Machines/plant in intermittent use will be shut down in intervening periods between work. Plant and vehicles will be started up sequentially rather than all together.

Plant will be well maintained and serviced regularly. As far as reasonably practicable, any plant, equipment or items fitted with noise control equipment found to be defective should not be operated until repaired.

Wherever practicable tools of low noise emission will be used.

Materials will be handled with care e.g. material such as scaffolding and steelwork will be placed rather than dropped.

Fixed and semi-fixed ancillary plant such as generators, compressors and pumps liable to create noise and/or vibration whilst in operation will, as far as reasonably practicable, be located away from sensitive receptors.

Where reasonably practicable, fixed items of construction plant should be electrically powered in preference to diesel or petrol driven. Please note that the welfare facilities an mortar plant is all electrically powered.

Radios are not permitted on site.

We are aware that where there is significant heavy goods traffic present vibration issues can be created, especially where road surfaces are in poor repair. The frequency of heavy

goods vehicles entering and leaving the site will not be so excessive to create problems in this regard. Also, there will be plant on site such as excavators, dumpers, telehandlers etc, these will be maintained as detailed above and there will not be a congestion of them working in areas adjacent to the local receptors.

The internal road will need to be broken out towards the end of the project; however, we will inform the local neighbours both by letter drop and by discussion with the Site Manager. The above measures will be incorporated in the Method statements and risk assessments developed for the works.

With regard to the construction works the following measures will be utilised to minimize emissions from site:

Noise

- A construction noise assessment will be conducted prior to starting on site to ascertain the noise emission potential.
- Noisy operations will be scheduled to occur during normal working hours which we understand are 0800-1730 Monday to Friday and Saturday 0800- 1300:- The site will not operate on Sundays or Bank Holidays.
- To mitigate noise emissions from the site boundary screening/acoustic enclosures will be utilized where appropriate.
- Noise monitoring will be always undertaken during piling works and upon request if there is a vibration issue complaint. This will be achieved by establishing monitoring points around the site specifically near to adjoining properties.
- Consideration will be given to specific tasks and possible noise output from the plant and machinery required to complete tasks with regards to the associated noise output. In all instances where electrically operated plant can be used this will be the case, rather than a petrol or diesel equivalent.
- All sound levels will be monitored in accordance with the guidelines set out in BS 5228-1 :2009 Annex G
- Petrol/diesel machinery used on site will be fitted with exhaust silencing equipment.
- The Site Manager will be responsible for dealing with elevated levels of noise, investigating and logging action taken.
- Summary reports of exceedances, investigations and the remedial actions
- taken will be provided to Environmental Health if requested.
- Records of all noise complaints, identifying cause(s), appropriate measures to reduce sound pressure levels and record the measures will be taken.
- Record any exceptional incidents that cause noise, either on or off site, and the action taken to resolve the situation in the logbook.

Vibration

- With regards to vibration emission on site all levels of vibration will be agreed with the council prior to any construction works being undertaken on site.

- Vibration monitoring will be always undertaken during piling works and upon request if there is a noise issue complaint. This will be achieved by establishing vibration monitoring points around the site specifically near to adjoining properties.
- The vibration monitoring will be assisted, if necessary, with the aid of a hand-held detector TPI smart vibration meter
- The monitoring will be set to the agreed level with the environmental officer, the levels will be recorded by the appointed observer from the site management team
- Any vibration alerts will immediately notify the site management team of the issue.
- In the event of a vibration alert being activated on site, works will be suspended immediately. A review of the operation causing excessive vibration will be reviewed and alternative methods will be utilized to accommodate the operation.
- All operations on site will consider the guidelines for vibration set out in BS 7385-2:1993
- Summary reports of exceedances, investigations and the remedial actions taken should be provided to Environmental Health if requested.
- The designated site manager will be responsible for dealing with elevated levels of vibration, investigating and logging action taken.
- Summary reports of exceedances, investigations and the remedial actions taken should be provided to Environmental Health if requested.
- Record all vibration complaints, identifying cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measure taken.
- Record any exceptional incidents that cause vibration, either on- or offsite and the action taken to resolve the situation in the logbook

10. Dust Mitigation

Using IAQM document "Guidance on the assessment of dust from demolition & construction - 2014" The following criteria has been established

Step 1 - There are receptors within 350m of the site as previously described and consist of residences and public house.

Step 2 - The works that create dust are from construction and track out which for construction is classed as a small site with less than 25000m³ of total construction materials and track out is small with less than 10 HDV outward movements in any one day on a route with a low potential for dust release as the access road into site is concrete and there are wash facilities in place to keep the road clean

Step 3 - Mitigation controls for the site are detailed below

Standard measures will be applied to the construction areas within the Site as agreed with the local authority air quality/pollution control officer or Environmental Health Officer. Staff will be trained in the control of dust and will ensure the site is monitored for levels of surface dust.

- Should dust build up this will be damped down with hosepipes.
- Encapsulated scaffolding will be erected, as construction requires, to screen emissions into the surrounding properties

- Any vehicles collecting waste materials will have all loads shrouded on exiting the construction area.
- All vehicles will be inspected, and wheel washed, as necessary, prior to leaving site through trough/roller hoses and brushes
- Road sweeping will be carried out along Manchester Road adjacent to the site as necessary. This will be organized and monitored and managed by the appointed manager on site responsible for ensuring minimal disruption to the surroundings through dust/traffic in accordance with the considerate contractor's scheme.
- Water damping down will be utilized on all activities such as block/stone cutting, grinding, and loading of skis and wagons.
- Any waste debris produced from the upper levels of the site will be dispatched into bespoke containment via an enclosed chute.
- Welding/brazing activities will be monitored to ensure minimal smoke emission through strict timescales of this activities. This will be implemented in the contractor's method statements.
- No bonfires and burning of waste materials
- Skips will be always covered and be located on hard standing ground.
- Air monitoring will be always undertaken. This will be achieved by using a hand-held air monitoring apparatus on site. This equipment would be capable of PM10 level detection.
- The air quality detection system will provide constant data that can be logged by the site management team project management and will be carried out every two hours daily. Any unacceptable dust levels detected will result in activities on site being suspended, by the on-site management team, while investigation is conducted, using the data from the detector and physical inspections, to determine the cause of the emission. The alert levels will be established and agreed prior to works commencing on site. The monitors will be available on site prior to any works commencing, this will assist in determining the current background level of air quality, in conjunction with current available data. See Figure 1 below for the monitoring locations that ties in with the noise and vibration monitoring.




Figure 1

- The PM10 monitor will be utilised prior to work commencing on site at a location to be agreed with the Environmental Health in advance.
- The monitoring system will be used by the appointed person to provide alerts at a level of 180µg/ m³ as well as an action level of 190µg/ m³ to inform the site's Environmental Manager (or another appropriate person).
- The alert level of 180µg/m³ should be used to check on site activities and used to ensure that activities will not lead to a breach of the action level
- If the action level of 190µg/m³ is reached, works will cease and action taken to rectify immediately.
- The designated site manager will be responsible for dealing with elevated levels of PM10, investigating and logging action taken.
- Summary reports of exceedances, investigations and the remedial actions taken should be provided to Environmental Health if requested.
- Record all dust and air quality complaints, identifying cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.
- Record any exceptional incidents that cause dust and/or air emissions, either on- or offsite, and the action taken to resolve the situation in the logbook.
- The access road into and out of the site will be monitored for excessive dust build up. Should surface dust build up the road will be swept by a mechanical road sweeper.
- The name and contact details of person(s) accountable for air quality and dust issues will be displayed on the site boundary. This will be the Site Manager.

Site Specific Measures

At present, it is not anticipated that there will be surplus earthworks overburden to be carted off site, however in the event of any materials being taken off site then covered vehicles will be employed to minimise dust liberations. When aggregates are delivered to site, these too will be delivered in covered tipper vehicles and their tipping will be supervised by a banksman. The banksman will ensure that tipping is done in a controlled manner to avoid the creation of dust clouds.

No mechanical cutting of materials will be undertaken without suitable and sufficient measures in place for the control of dust. This will include dust suppression attachments in place and in use for wetting down at the cutting edge or the provision of a tool extraction.

In the case of adverse weather conditions (hot/dry weather) a full wetting down operation will be undertaken utilising towed water dispenser bowsers and vehicles will be restricted to determined routes on site.

Emissions from plant/vehicles will be kept to a minimum by keeping plant properly maintained and regularly serviced and as noted above machines/plant in intermittent use will be shut down in intervening periods between work.

With respect to Air Quality, it will be a site rule that there shall be no burning of ANY

materials on site and Oak Tree will ensure that this rule is implemented and complied with.


Where there is localised dust issues regarding health for site operatives such as cutting of cementitious products then dust suppression and **PPE** will be provided.

Dusts from concrete and mortars has been illuminated as the concrete is supplied by a batching plant off site and mortars are either pre batched off site or batched on site from a silo.

The Site Manager will undertake daily inspections to monitor that there is no build-up of excessive dusts and implement any additional control measures such as extra road sweepers, damping down of areas and water suppression as detailed above.

11. Tree Protection Measures


Protection the existing trees on site will implemented in accordance with the recommendations set out within the Arboricultural Report for LAND AT NORTHCOTE ROAD, LANGHO, BLACKBURN, BB6 8BG dated May 2022 produced by DEP Landscape Architecture Ltd which has was submitted within the reserved matters application documents. This will entail setting up exclusions zones around the trees to be protected, by means of fencing off the areas around each tree or group of trees to form a work prohibition zone. This area will be restricted until such time that construction works are completed. Any works undertaken near or around the location of the trees should be evidenced, as this will remove ambiguity if damage occurs. All works in and around the protected tree area will be generally as below.



Tree Protection Fence

All trees as shown to be retained on the approved plan should be protected by the tree protection fence before any demolition works commence or any materials or machinery is brought on site. Please refer to the drawing for location of the tree protection fence and specification.

Figure 2 Default specification for protective barrier



All-weather notices should be attached to the fence with words such as: "TREE PROTECTION AREA - KEEP OUT" Please refer to Figure 3 for an example of suitable signage.

Figure 3



Tree Protection Notes

Where all activity can be excluded from the Root Protection Area (RPA) the fence should be erected to create a construction exclusion zone unless otherwise stated on the drawing. The protected area should be regarded as sacrosanct. and, once Install fencing should not be removed or altered without prior approval by the project arboriculturist.

Fires on sites should be avoided, If possible, where there a r e existing tree. Where they are unavoidable, they should not be lit in a position where heat could affect foliage 01· branches. The potential size of a fire and the wind d11·ectlon should be taken into account when determining its location and it should be attended at all times until safe enough to leave.

Any materials whose accidental spillage would cause damage to a tree should be stored and handled well away from the once edge of Its RPA.

The fence should be maintained at all times throughout the construction works and ensure that they remain rigid and complete.

Any damage should be reported Immediately to the site manager and the appropriate action taken.

The site manager must carry out visual and physical Inspections of the tree protection fence and exclusion zones to ensure that It remains Intact and, In the alignment, shown. Any damage to the fence should be rectified immediately.

Works in the Tree Protection Area

Any works within the RPAs must be supervised by the project Arborist and inline with the Method Statements below:

Method statement for excavating building foundation on the edge RPA's

Excavations should be undertaken carefully, using the smallest possible mechanical bucket. These works should be carried out under the supervision of the project arborist.

The foundations should be excavated working backwards over the area so that the machine is sat within the footprint of the building and is not moving over the exposed roots of the tree(s) outside of the Tree Protection Fence.

If during these works tree roots are exposed, they must be cut in line with the Method Statement to avoid ripped roots. Where appropriate a re-root barrier should be installed along the length of the foundation to prevent any future encroachment of roots into these areas.

With regards to the statutory services entering site such as the Gas, Water, Electrical and telecommunication services. These will be routed from the existing services on Northcote Road or Whalley Road. These routes will avoid the tree protection zones and avoid interaction with tree roots.

12. Information/Consultation/Neighbours

AP understands that good relations with people living and working in the vicinity of site operations are of paramount importance. Early establishment and maintenance of these relations throughout the carrying out of site operations will go some way towards allaying concerns. A public information board will be erected on the site frontage of Hadbutt Lane which AP will keep updated with planned construction activities and public notices. We believe good relations are developed by keeping people informed of progress and by treating complaints fairly and expeditiously.

A proactive approach will be taken to keeping site neighbours informed. Letter drops will be completed for homes and businesses in the immediate vicinity detailing progress and information about the works, these will be updated on a regular basis. Site Contact details will be issued and displayed around the site and the Site Manager will undertake regular discussions with the local neighbours and businesses.

AP will also keep an official record/logbook on site to record any issues that may arise during site works or from any formal environmental complaints. This will be utilized to investigate, identify causes, and implement remedial measures to deal with the issues in the future.

Regular visits from the regulatory authorities are encouraged so that they may be confident that controls are in place. This will also aid the authorities in responding to any enquiries from the public.

13. Signage

A site safety sign board will be erected at the site entrance for all site personnel also along the site perimeter fencing warning the public of the dangers of construction operations will be posted. Locations of site safety signage will be shown on the traffic management plan on the sign board and within the site RAMS.

Directional signage will also be posted enroute to the site from the A580 and A572.

An "All Vehicles Turn Left" sign will be erected within the site at the egress point.

14. Vermin & Pest Control

Welfare facilities (canteens, mess rooms, drying rooms, toilets, etc.) will be provided by the project as previously described. These will be cleaned daily and kept in a good condition. It is expected that the users behave properly towards the facilities provided. Anyone found to be abusing welfare facilities will be dismissed from the site.

All food and drink are to be consumed within the canteen facilities or off the construction site. Consumption of food outside of the welfare facilities encourages the spread of vermin causing further potential occupational health risks e.g. leptospirosis (Weil's disease).

All food and drink will be disposed of in a lidded container and emptied daily. As the site is in a residential area it is not expected that there will be a rodent problem. However, this will be monitored as the works progress. If required, rodent control measures will be put in place.

15. Prevention, Containment/Cleaning of Spillages & Pollution Prevention to Watercourse

There are no known watercourses or culverts passing through the development site.

Liquid Storage

Best practicable means will be employed to prevent polluting materials from entering the hydrological systems. Pollution of any watercourse is a risk and measures will be taken to ensure that this does not occur. All oils and fuels will be stored in compliance with the Control of Pollution (oil storage) regulations 2001.

- Fuel shall be stored in dedicated bunded, impervious storage areas, away from drains and watercourses.
- Drums over 200 litres shall be stored on drip trays capable of holding 25% of the drum's maximum capacity.

- Fuel tanks shall be stored within a bund capable of holding 110% of their capacity. All pipes and gauges shall be within the wall of the bund.
- Bowsers shall be double skinned and shall be stored in a bund capable of holding 110% of the volume of the bowser.
- Small mobile plant shall be placed on drip trays
- Spill kits will be available at various points around the site and located next to bowsers and drums.

Solids

Spillages of dry and dusty materials will be avoided by good housekeeping methods including sorted under cover and on hard standing. Skips will be covered where there is a risk of material becoming airborne.

Wheels of site vehicles will be cleaned before they leave site if required. This will be supplemented by road brush to clean roads as required; this will prevent tracking of mud and debris onto surrounding routes.

Dealing with Spills

Spill kits will be available at various points around the site and located next to bowsers and drums.

Should a spill occur the following will be implemented:

- Work will be stopped immediately
- All possible ignitions will be extinguished if the spillage is flammable
- The spill will be contained using spill kits on land and booms on the stream
- The source will be identified and sealed as practical
- Granules / pads will be used to mop up as much spill as possible
- The project lead will be informed of the spill. If the spill enters the stream the environment & sustainability manager must be contacted immediately who will contact the Environment Agency & British Waterways.
- The granular material and pads and any containment items will be treated as a hazardous waste and disposed of accordingly.

16. Fire

A full fire management plan will be produced in conjunction with the nominated Responsible Person and relevant parties as appropriate. This will be based on the requirements set out in the 'Code of Practice on Fire Prevention on Construction' This document will identify duty holders, defines responsibilities, and establishes procedures on fire prevention. There are basic rules that apply to all our construction sites which aid in the prevention and control of fires.

Site Safety Coordinator will be appointed to ensure adherence to the Site Fire Safety Plan. In addition, they will coordinate the issue below:

- General housekeeping
- Fire extinguishers, fire detection and alarms
- Hot work permit regime

- Fire escapes and communications (evacuation plans and procedures for calling the fire brigade)
- Fire brigade access, facilities, and coordination
- Fire drills and training
- Effective security measures to minimise the risk of arson
- Materials storage and dust control regime
- Fires should not be created or allowed to remain burning within 5m of the RPA
- Fencing
- When directionally controlled, such as from a torch for material treatment, this should be supervised at all times whilst active.
- Wind direction and environmental factors should also be taken into consideration.

An initial fire risk assessment of each area will be undertaken and updated as the risks change. In addition, weekly inspections of all areas will be undertaken and updated as the risks change. In addition, weekly inspection report.

All areas will be kept clean and tidy and sorted materials will be properly coordinated and controlled.

17. Waste Management & Storage of Materials

Material Generation from House Construction Works

Oak Tree operate a mini skip system during the house build works and segregate inert bulk waste, timber, plaster board and general waste. These are emptied daily into larger segregated skips which are consequently removed from site on a regular basis by a locally employed licensed recycling contractor. Oak Tree only employ licensed recycling contractors who can achieve at least 90% waste recycling.

During construction works every plot will be kept free from the build-up of combustible materials. In the unlikely event of a breach, offending contractors will be issued with clean up and obstruction notices.

Material Generation from Road and Sewer and Ground Works

Vegetation/topsoil - We calculate 1,030 cubic metres of topsoil will be stripped from the site of which 300 cubic metres will be reused in garden and soft landscaped area. The surplus will be disposed of or sold on to a topsoil supplier for resale. This surplus equates --to approximately 90 vehicle movements.

Roads and sewers - It is anticipated the roads and drainage construction will generate approximately 820 cubic metres of spoil which will be removed from site to a licenced facility. This equates to approximately 100 vehicle movements.

Foundations - It is anticipated the foundation construction will generate approximately 320 cubic metres of excavated materials which will need to be removed from site to a licenced facility. This equates to approximately 40 vehicle movements.

Site Development levels - We calculate a balanced volume of cut and fill (approx. 480 cubic metres of cut and fill) to achieve the approved development levels across the site with no requirement to remove any surplus material from site.

Site Generated Material Disposal

On-site Receptor - There is no scope within the site suitable to accept the surplus spoil generated from the roads and sewer and ground works construction.

Off-site disposal - Therefore the road and sewer and ground works surplus spoil will be taken off site to a licensed disposal facility under the correct Duty of Care protocols.

Should there be any potentially contaminated waste uncovered either known from the site investigations or during the road and sewer or ground works phases, this will be assessed by the Geoenvironmental Consultant and will be dealt with/disposed of in accordance with his recommendations and recorded for validation purposes in accordance with the approved Remediation Strategy.

18. Emissions Control

Ground Works Phases – Emissions Control

A temporary fencing will be erected along the site elevations as indicated on the site plan. Road & drainage and foundations construction will be the primary operations during this period. The best practice guide for the control of dust and emissions from construction and demolition. During the initial works the following will be implemented.

- The vehicles collecting materials will have all loads shrouded on exiting the demolition area.
- All vehicles will be inspected and wheel washed as necessary prior to leaving site through trough/roller hoses and brushes.
- Road sweeping will be implemented along Hadbutt Lane adjacent to the site. This will be organized and monitored and managed by the appointed manager on site responsible for ensuring minimal disruption to the surroundings through dust/traffic in accordance with the considerate contractor's scheme.
- Water damping down will be utilized on all activities such as cutting, grinding, breaking scabbling, excavations and loading of skips and wagons.
- Burning and cutting steel will be monitored to ensure minimal smoke emission through strict timescales of this activities. This will be implemented in the contractor's method statements. Skips will be covered and at all times be located on hard standing ground.
- A construction noise assessment will be conducted prior to starting on site to ascertain the noise emission potential.
- Noisy operations will be scheduled to occur during normal working hours which we understand are 0800-1830 Monday to Friday and Saturday 0800-1300. The site will not operate on Sundays or bank holidays.
- To mitigate noise emissions from the site boundary screening/acoustic enclosures will be utilized where appropriate.
- Consideration will be given to specific tasks and possible noise output from the plant and machinery required to complete tasks with regards to the associated noise output.

In all instances where electrically operated plant can be used this will be the case, rather than a petrol or diesel equivalent.

- All sound levels will be monitored in accordance with the guidelines set out in BS5228-1 :2009 Annex G Petrol/diesel machinery used on site will be fitted with exhaust silencing equipment.
- With regards to vibration emission on site all levels of vibration will be agreed with the council prior to any construction works being undertaken on site.
- Vibration monitoring will be undertaken at all times. This can be enhanced by installing vibration sensors around the site preferably fixed to adjoining properties if required.
- The sensors will be set to the agreed level with the local environmental officer, the sensors will record vibration output levels and data logged on line for review by key stake holders.
- Any vibration alerts will immediately notify the site management team of the issue.
- In the event of a vibration alert being activated on site, works will be suspended immediately. A review of the operation causing excessive vibration will be reviewed and alternative methods will be utilised to accommodate the operation.
- All operations on site will consider the guidelines for vibration set out in BS 7385-2: 1993 Air monitoring will be undertaken at all times. This will be achieved by hand held detector on site. The monitoring equipment would be capable of PM10 level detection. The air quality detection system will provide constant data that can be logged by the site management team project management and agreed with officers where appropriate. The equipment will be set up to provide real time alarm notifications to the site team, enabling an instant response to such occurrences.
- Should air monitoring alarm be activated. Activities on site will be suspended by the on-site management team, while investigation is conducted, using the data and physical inspections, to determine the cause of the emission. The alert levels will be established and agreed prior to works commencing on site. The monitors will be set up on site prior to any works commencing, this will assist in determining the current background level of air quality, in conjunction with current available data.
- The real time PM10 monitor will be installed prior to work commencing on site at a location to be agreed with the Environmental Health in advance.
- The monitoring system will be used to provide alerts at a level of 200µg/m³ as well as an action level of 250µg/m³ (as 15min means) to inform the site's Environmental Manager (or other appropriate person) in the form of SMS text when the level has been exceeded.
- The alert level of 200µg/m³ should be used to check on site activities and used to ensure that activities will not lead to a breach of the action level.
- If the action level of 250µg/m³ is reached, works will cease, and action taken to rectify immediately.
- The designated site manager will be responsible for dealing with elevated levels of PM10, investigating and logging action taken.
- Summary reports of exceedances, investigations and the remedial actions taken will be provided to Environmental Health if requested.
- With regards to mitigation measures we would refer to the matrix at the end of this proposal (copy attached). The mitigation measures will be applied to operational

procedures for this entire project. For clarity we have identified the attached table to this proposal as appendix A.

Should the above methods of prevention be adhered to correctly, then dust and emissions from the site will be minimized as much as possible. Continuous site monitoring throughout the project will be maintained and logged. Where increases in dust levels are recorded, we shall implement further dust reduction measures or alternative operational measures to protect the air quality.

Dust and Air Mitigation Measures

<p>General Dust and Emissions Management</p>	<p>Implement a Dust Management Plan (DMP) (which may include measures to control other emissions), which should be approved by the Local Authority. The level of detail will depend on the risk, and should include as a minimum the recommended measures that follow within this table. Additional measures may be required for the site. Ensure all on-road vehicles comply with the requirements of the Local authority, where applicable, including non-road mobile machinery (NRMM). Ensure all vehicles switch off engines when stationary - no idling vehicles.</p>
<p>Site Management</p>	<p>Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken. The complaints log should be readily available to the local authority upon request. Record any exceptional incidents that cause dust and/or air emissions, either on-or off site, and the action taken to resolve the situation in the logbook.</p>
<p>Monitoring</p>	<p>Undertake daily on-site and off-site inspection, where receptors (including roads) are nearby, to monitor dust, record inspection results. The log should be available to the local authority upon request. When activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions increase the frequency of inspections.</p>
<p>Site Preparation & Maintenance</p>	<p>Plan site layout so that machinery and dust causing activities are located away from receptors, as far as practicable. Use intelligent screening where possible - e.g. locating site offices between potentially dusty activities and the receptors. Erect solid screens or barriers around the site boundary. Avoid site runoff of water or mud. Keep site fencing, barriers and scaffolding clean. Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site cover as described below.</p>

<p>Operating Vehicles / Machinery & Sustainable Travel</p>	<p>Ensure all vehicles switch off engines when stationary no idling vehicles. Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable. Implement a Travel Plan that supports and encourages sustainable staff travel (public transport, cycling, walking, and carsharing).</p>
<p>Operations</p>	<p>Where possible use cutting, grinding or sawing equipment fitted, or in conjunction, with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems.</p> <p>Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible.</p> <p>Use enclosed chutes, conveyors and covered skips, where practicable.</p> <p>Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment.</p> <p>Clean up any spillages as soon as reasonably practicable using appropriate cleaning methods.</p>
<p>Waste Management</p>	<p>Only use registered waste carriers to take waste off-site. Avoid bonfires and burning of waste materials.</p>
<p>Demolition Activities</p>	<p>Ensure effective water suppression is used during demolition operations. Avoid explosive blasting, using appropriate manual or mechanical alternatives. Sheet and screen buildings with suitable material and where possible strip inside buildings prior to any demolition. Ensure that a specialist contractor removes any asbestos before demolition.</p>
<p>Earthwork Activities</p>	<p>Temporarily cover earthworks where possible and practicable. Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable. Use Hessian, mulches or tackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable. Only remove the cover in small areas during work and not all at once.</p>
<p>Construction Activities</p>	<p>Avoid scabbling wherever possible. Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.</p>
<p>Trackout Activities</p>	<p>Use water-assisted dust sweeper(s) on the access and local roads, to remove, as soon as practicable any material tracked out of the site. This may require the sweeper being continuously in use. Ensure vehicles entering and leaving sites are covered to prevent escape of materials during</p>

	transport. Record all inspections of haul routes and any subsequent action in a site logbook. Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as practicable. Implement a wheel washing system at site access points
--	---

Appendix

Appendix A – Logistics Plan (Road, Sewer & Ground Works Phase)


Appendix B – Logistics Plan (House Construction Phase)

Northcote Road, Langho

Appendix A - Road, Sewer, Ground Work Phase



- The Copyright of this drawing belongs to MP&S Planning & Design Ltd. and shall not be used or reproduced in any form without its express permission.
- Only scale for "Town and Country Planning Act 1990" services. For construction purposes, work to figured dimensions only. All dimensions to be checked with MP&S and on site prior to the execution of any work.
- For the avoidance of doubt all dimensions are measured to wall structure and not the finishes unless otherwise stated.
- Where any discrepancy is found to exist within or between drawings and/or documents it should be reported to the architect immediately.
- MP&S Planning & Design Ltd. shall not be liable for any use of drawings and documents for any purpose other than for which the same were prepared by or on behalf of MP&S Planning & Design Ltd.



Rev	Date	Revision	Initial

+ Client
ALDERLEY GROUP

+ Drawing Title
CEMP LAYOUT PLAN - ROAD SEWER, GROUND WORK PHASE

+ Project
Proposed Residential Development, Northcote Road, Langho

Job No	Drp No	Drawn	Rev
24075	08	AD	**
Scale	Date	Stage	
1:200 @ A1	NOV. 2024	FOR PLANNING	

mp&s planning & design ltd
Office G9, The Classrooms
Stanley Square
Sale, M33 7ZZ
t: 0161 772 1999
e: info@mpsdesign.co.uk
www.mpsdesign.co.uk



Northcote Road, Langho

Appendix B - House Construction Phase

Drainage outfall point of connection.



Site Operating Hours

The proposed operating hours are outlined below. During the construction period it may be necessary in exceptional circumstances to work outside the prescribed working hours. Should this occur, the hours and duration of these works will be subject to consultation with Ribbles Valley Borough Council. Official site working hours would be:

- Monday -- Friday: 8:00am - 6:00pm
- Saturday 8:30 -- 1:00pm
- Sunday/Bank Holidays: No Work

Construction Traffic Measures

the following traffic management measures should be observed:

- Delivery vehicles will access site via Northcote Road, they will supply and remove materials from site using the varied transport links. In circumstances to reduce vehicular movements, deliveries will be made direct to the work zone to mitigate double handling and double vehicular movements.
- Delivery vehicles whenever practical will avoid 'peak public traffic hours' to reduce traffic congestion and nuisance to the existing road and highway network.
- To avoid construction traffic congestion and nuisance to the surrounding area all suppliers and contractors will be made aware of traffic routes.
- Site entrances will be maintained and kept clean and clear. There will be a road sweeper in operation when required and in line with the works activities to ensure no mud is left on the live highway or accessing water courses as a direct result of the works.
- Clearly marked turning and maneuvering areas will be within the site boundary.
- For environmental and road safety all materials containers leaving site will be appropriately covered to avoid soiling of the roads and highway. Engines of all vehicles, mobile and fixed plant on site are not left running unnecessarily.
- Using low emission vehicles and plant fitted with catalysis, diesel particulate filters or similar devices.
- Using ultra low sulphur fuels in plant and vehicles where possible.
- Plant will be well maintained, with routine servicing of plant and vehicles to be completed in accordance with the manufacturer's recommendations and records maintained for the work undertaken.
- All project vehicles, including off-road vehicles, will hold current MOT certificates, where applicable and where required due to the age of the vehicle and that they will comply with exhaust emission regulations for their class.

Road Sweeping / Wheel Wash

- Regular road sweeping will take place as and when necessary to keep the highways clean, when site operations require such (for example movement of earthworks wagons).
- A mobile Jetwash shall be provided, to be used at the site entrances to ensure any mud or debris is not carried out from site onto the highway via vehicle wheels leaving site.

Site Material & Plant Storage

All materials will be loaded within the site compound/boundary of the working zone to minimise congestion. The materials will be stored within a material compound or within the onsite storage containers. No Plant movement will be allowed outside the site boundary unless prior arrangements are in place with the local authority. The plant expected on site includes FLT, excavators, dumpers, rollers, piling rig, mobile crane. All plant will be secured at night to prevent unauthorised use.

Site Parking Arrangements

The site parking provision will consist of a suitable area in close proximity to the site compound. Consideration will be taken to ensure the area is located in an area programmed to be developed towards the latter stages of the construction phase of the development. The car park will be clearly displayed on the site TMP located in the site office and canteen. The details will be explained to all personnel during their site induction process.

Erection & Maintenance of Security Hoarding


The site will be secured by temporary solid hoarding fence panels. Relevant pedestrian and vehicle access gates will be incorporated or meet the site and health and safety regulations requirements. The delivery and personnel access gates will be controlled by the site management team. This site will also have a CCTV System installed and a guard if required. The fencing will be maintained to a high standard throughout the development and will be checked, maintained in line with temporary works procedures and recorded within the site manager's weekly site tour.

Notes


- No parking on newly constructed road for safe movement of plant / forklifts etc..
- On site parking on drives as these will be constructed as part of the substructure works.
- Un-adopted road construction to base tarmac level prior to plots commencing allowing safe clear access to build.
- Effluent tank required until drainage connection made to outfall and unit can be connected to main under the road.



Example of 2.4m high hoarding fence.



- The Copyright of this drawing belongs to MPSP, Planning & Design Ltd. and shall not be used or reproduced in any form without its express permission.
- Only scale for 'Town and Country Planning Act 1990' services. For construction purposes, work to figured dimensions only. All dimensions to be checked with MPSP and on site prior to the execution of any work.
- For the avoidance of doubt all dimensions are measured to wall structure and not the finishes unless otherwise stated.
- Where any discrepancy is found to exist within or between drawings and/or documents it should be reported to the architect immediately.
- MPSP, Planning & Design Ltd. shall not be liable for any use of drawings and documents for any purpose other than for which the same were prepared by or on behalf of MPSP, Planning & Design Ltd.



KEY	
	Denotes materials storage location.
	Denotes double stacked cabins, offices, & welfare.
	Denotes turning and unloading area.
	Denotes wheel washing facilities.
	Denotes tree root protection fencing.
	Denotes build direction.
	Denotes pedestrian access gate and walkway.
	Denotes recessed gated access to prevent waiting on highway.
	Denotes 2.4m high hoarding fence.
	Denotes scaffold loading bay positions.
	Denotes temporary electric supply chamber.

Rev	Date	Revision	Initial
+ Client			
ALDERLEY GROUP			
+ Drawing Title			
CEMP LAYOUT PLAN - HOUSE CONSTRUCTION PHASE			
+ Project			
Proposed Residential Development, Northcote Road, Langho			
Job No	24075	Drawn	AD
Scale	1:200 @ A1	Date	NOV. 2024
		Stage	FOR PLANNING