

TREE PROTECTION MONITORING SCHEDULE

FRONT-ELEVATION
EXTENSION

3/2012/667

MEADOW BANK, SAWLEY ROAD

SITE VISIT

INSPECTION

Phase of Development	Operations	Scheduled Visits/Items to be Checked or Reviewed	By Whom	Date
<u>CONSTRUCTION / EXTERNAL WORKS</u>	Prior to commencement of construction works a fence to be 2m tall welded mesh panels on rubber or concrete feet, the panels must be joined together using anti-tamper couplings and the fencing must cover the RPA throughout the duration of all works.	1. Pre-works site meeting with main contractor to review development method statement and agree working practices.	Countryside Officer/ Arboriculturalist	June 2013 – Date to be finalised and Countryside Officer to be notified at least a week prior.
	Commence external works	2. Pre-works site meeting with ground works contractor/structure engineer to review specifications for installation of hard surfacing and agree working practices/methodology.	Countryside Officer/ Arboriculturalist	
	Complete main construction works			
EXTERNAL WORKS / LANDSCAPING/REMEDIAL TREE WORK/ SOIL AMELIORATION	Commence landscaping works/continuation of external works	3. Monitor progress of external works (particularly paving) / pre-works site meeting with arboricultural/landscaping contractor to review specifications and agree working practices / pre-works site meeting with specialist contractor to confirm specifications for soil amelioration works.	Countryside Officer/ Arboriculturalist	June/July 2013
	Completion of all external works/remedial tree work/soil amelioration/landscaping	4. Inspect all completed external works in relation to trees and review overall tree health and condition	Countryside Officer/ Arboriculturalist	
Agents Signature	Signed:	Dated:	Checked:	Date: