



**Delivery traffic plan**

Due care and attention to be take for all personnel on site. right away to be give to residents entering and exiting existing road

1. All delivery drivers to reverse into lane. Exit vehicle and report to site office to meet with site banks man
2. Banks man to guide vechile in reverse down existing lane.
3. Banks man to guide delivery drive into location and supervise the unloading of materials. take due care and attention for pedestrians.
4. Goods to be checked, left in safe location and signed for. If required vechile wheels to be clean before leaving site.

All Dimensions to be checked on site

All Discrepancies to be reported to connellprojects before work starts.

This drawing has been produced for the purpose of obtaining planning or Building control approval only. No other licenses are implied or granted. This is not a full working drawing.

Any construction work which commences before Planning or building control approval has been granted is done at the clients/contactors own risk.

Connell projects advises that all correct approval notices are in place before work is carried out.

**CONNELL PROJECTS LTD**  
DESIGN DEVELOP CONSTRUCT

13 Farkers wayt  
Buckshaw village  
Chorley  
PR7 7BH  
Tel: 01772 300874  
Mobile: 07817 215 304  
Email: sales@connellprojectsltd.co.uk

TITLE PROJECT  
**Moorcock Residential site, Salsidburn road, Waddington, BB7 3AA**

CLIENT  
**Pendle view Development ltd**

DRAWN BY CP LTD CHECKED BY PVD LTD DATE 04/25/18

SCALE (@ A1) 1 : 200 PROJECT NUMBER 1807

DRAWING NUMBER SITE-PHASE-1 REV