Protective Fencing

To be erected prior to the commencement of all works on site, and retained in place throughout construction. Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should should be attached to a base plate and secured with ground pins.

All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

Tree Protection Area **KEEP OUT**

Do **not** move this fence (TOWN & COUNTRY PLANNING ACT 1990) ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CON

AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER. PROSECUTION ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN

PERMISSION OF THE LOCAL PLANNING AUTHORITY

Arbech Consulting Limited. Unit 3, Well House Barr, Chester Road, Chester, CH4 0DH https://arbech.co.uk - 01244 661170

Supervised Excavation

All excavations within and immediately adjacent to RPAs are to be undertaken under direct on-site arboricultural supervision.

Any roots that are to be cut will be cleanly severed by the project arboriculturist using a suitable hand saw or secateurs. The edge of all excavation closest to the retained trees will be covered over with damp hessian to prevent drying out, and where necessary be shuttered to prevent soil collapse or contamination by concrete. If appropriate soil beneath the depth of the excavation may be sheet piled, tegular piled or have individual piles installed.

Manual excavation: Excavations within the RPAs will be initially undertaken by hand under direct on-site arboricultural supervision to a minimum of 600mm deep (to be confirmed by the project arboriculturist), whether its is for proposed foundations, hard surfacing or underground services. The so is to be loosened with the use of a fork or pick and or air-spade and then cleared with a shovel and or the aid of an air-spade and air-vac.

Note: No unauthorised excavations are to be carried out within the RPAs of any retained trees. Any level changes must form part of a construction method statement & must protect the rooting environments of all retained trees.

> Supervised excavations for haul road within the RPAs of tree T13 & group G2.

> > AOM

35

G3

