



Blackmoss farm

Construction surface water
management plan

1. Develop a plan.

As with most things on a construction site, successfully planning is key. How you will deal with water requires a lot of thought before work starts. A good plan will include the following list and address any statutory requirements placed upon the project.

2. Know what and where the receptors are.

The terminology may change but the themes remain the same. Surface waters as defined by the EA or the [Water Environment](#) as referenced by SEPA includes watercourses, rivers, streams, estuaries, lakes and canals. If pollutants from your site reach any of the above you are at risk of enforcement action, so it is important to know where they are in relation to your works.

3. Keep non-site water away from your construction activities.

This will obviously vary massively depending on the nature of the site, but plans should be made to isolate your works from any pre-construction surface flows. This can be in the form of impermeable bunds, upslope cut off drains or a mixture of the two. Be aware that the water you stop moving over your site will need to go somewhere, so build in plans to allow the water to move across your site in a way that maintains its non-site contaminated status. Tying your pre-construction drainage into existing watercourses is one way of achieving this, provided all statutory paperwork and commitments are observed.

4. Keep clean water clean.

If there is water on your site that is uncontaminated, try and keep it that way. Broadly speaking, reducing the volume of contaminated water reduces the associated costs of treating it.

5. Have multiple discharge points and keep them as far as is practical from the natural water environment.

In the UK, we are subject to relatively high precipitation rates, which means that even though we have installed measures to stop water flowing on to site, it is very likely that the project will have to treat water that falls on it. If possible, the installation of multiple discharge points treating surface flow close to the source of pollution is preferential. This means you are treating smaller volumes at each location and are discharging the treated water over a larger area.

As discussed, surface waters or the Water Environment are your receptors. Try to discharge your treated water as far as possible from these to reduce the risks. If this is not possible robust treatment measures will be required.

6. Slow silt laden site water down.

Reducing kinetic energy in silt laden waters allows sediments to settle out of the water more effectively. This is commonly achieved through check dams and settlement ponds within your treatment systems. Shallow ponds are more efficient at removing sediment from water than deeper ponds. It is therefore important to understand the difference between attenuating water for flood prevention and using settlement ponds to treat silt laden water.

7. Overcompensate and maintain.

Where possible, it is better to overestimate the volume of water a treatment system will deal with. This will give the system a better chance to cope with any unexpectedly large downpours, or other climatic variables such as significant snowmelt or precipitation falling on baked earth which can lead to an initial increase in surface flow. The treatment systems are there to remove pollutants and so can become overwhelmed, it is therefore critical to maintain the systems so they remain effective.

1. Plan & spec attached as appendices.
2. The preconstruction water from the farm currently flows into an existing swale and discharges into brook
3. Our construction water is being kept separate from non-construction water by means of pumping into settlement tanks and settlement ponds
4. This will be controlled as per item 3
5. As this construction site is 500m + from discharge point with multiple manholes with catchpits and the swale being used post discharge we don't see this as a problem but it will be monitored

6. As per number 5 with the distance and the use of swales, settlement ponds , catchpits etc this will control the flow
7. We will be monitoring the flow rates and the quality of water discharged and if we see any problem works will be ceased till a solution is sorted



Sykes Pumps Silt Away

SPECIFICATION

Settlement area: 10 m²
Water capacity: 5000 litres
Weight empty: 1196 kg
Dimensions (L x W x H): 2320 x 2320 x 2015 mm

The Silt Away unit has been specifically designed to separate suspended solids and sediment from water pumped from various ground sources, including construction sites, rivers and drains.

Pumped water passes through the Siltaway filters via a Lamella platebox, allowing solids contained in water to drop into a discharge chamber below.

SETTLEMENT TANKS

SPECIFICATION

Capacity (litres): 3000
Length (mm): 2400
Width (mm): 1200
Height (mm): 1200
Weight Empty (kg): 900

Sykes offer a range of settlement tanks to be used on the discharge side of any pumpset. The tanks are specially designed to prevent silt and fines being discharged into the water course or drains. Each tank is provided with a series of weir plates, Bauer quick release couplings, lifting eyes and drain plugs.




Must not be lifted full.

SYKES PUMPS
 sykes-pumps.com
 or call us Free on 0800 211 611

ACCESSORIES

SETTLEMENT TANKS
 ROAD RAMPS





HS200

PUMP PERFORMANCE

Performance: Max head: 55m
Max flow: 190 l/s
Max solid: 95 mm

Weight: 3500 kg

Dimensions: 3640 x 1750 x 1740 mm
(L x W x H mm)

Noise level: @ 7m = 70 dBA


Pipe connections: Suction: 8" Table D
Discharge: 8" Table D
Bauer couplings option

Fuel consumption: Full load @ 1460 rpm: 20.47 litres/hour

Energy Efficient duty point: Fuel Consumption @ 1200 rpm: 14 litres/hour

Separate fuel tank required

Smart pumping
Best fuel economy 14 litres/hour




Flow (L/s)	Head (m)
0	0
20	15
40	35
60	50
70	55
80	50
100	40
120	30
140	25
160	20
180	15
200	10

SYKES PUMPS
sykes-pumps.com
or call us Free on **0800 211 611**

HIGH PERFORMANCE

HS200 68

1. Pump and silt Buster 2. Settlement Tanks 3. Swale 4. Catch pit manholes.



- Notes:**
- The contractor is to check all information provided prior to commencing the works and seek clarification from the engineer in respect to any ambiguities found.
 - Pipe materials shall be as follows:
Surface Water:
-150a to 225a - Polypropylene PVCu pipes
-300a and above - Polypropylene PVCu pipes
Foul Water:
-All pipe materials shall be clayware Class 120 to BS EN 295
 - All drainage under trafficked areas must be backfilled with an approved graded granular material.
 - All chamber covers and gully tops shall be kite marked and comply with the strength / group requirements of BS EN 124.
 - Cover levels for chambers within landscaped areas shall be adjusted to match surrounding finished levels.
 - All new rainwater down pipes are to discharge into roddable connections.
 - All pipes to be benched within the chambers soffit to soffit.
 - Drainage chambers within areas paved with paving flags and block sets shall all have recessed covers.
 - Final position of all RWP's and SVP's to be confirmed.

Safety, Health & Environmental Information:
In addition to the hazards and risks normally associated with the types of work detailed on this drawing, please note the significant hazards identified by symbols below,
INDICATES A RESIDUAL RISK AS A WARNING
INDICATES A RESIDUAL RISK FOR INFORMATION
and described below:
Construction/Maintenance/Cleaning/Demolition
Refer to Drawing:

- General Notes:**
- Do not scale from this drawing.
 - All dimensions are in millimetres (mm), all levels in metres (m) unless noted otherwise.
 - Discrepancies or omissions are to be reported to the Engineer prior to work commencing.
 - Materials and workmanship are to comply in all respects with current British Standard Specifications, Codes of Practice, and Building Regulations Approved Documents.
 - The copyright of this drawing is vested in the Engineer and must not be copied or reproduced without written consent.
 - The Contractor is to check and verify all building and site dimensions, levels and sewer invert levels at connection points before work commences.
 - This drawing is to be read in conjunction with all relevant specifications and drawings issued by the Engineer, Architect and other Specialists.

Greenfield Runoff Rates

Region	Urban	Rural
Region 10	0.000	0.450

ICP SWS Mean Annual Flood

Return Period (years)	100	50	20
Area (ha)	0.916	0.916	0.916
SAAR (mm)	1057	1057	1057
Region Number	Region 10	Region 10	Region 10

Results 1/m

Return Period (years)	100	50	20
Q100 (m³/s)	6.5	6.5	6.5
Q50 (m³/s)	5.7	5.7	5.7
Q20 (m³/s)	11.0	11.0	11.0
Q10 (m³/s)	13.6	13.6	13.6

Drainage Key:

DN150 SWS @ 1:100	Proposed Stormwater Sewer
DN150 SFT @ 1:100	Proposed Filter Drain
DN150 DWS @ 1:100	Proposed Dirty Water Sewer
DN150 SWS @ 1:100	Proposed Stormwater Manhole
DN150 SWS @ 1:100	Proposed Roadstorm Separate Catchpit
DN150 SWS @ 1:100	Proposed Stormwater Hydro-brake
DN150 SWS @ 1:100	Proposed Rain Water Pipe
RWP	Proposed Rodding Eye
DN150 SWS @ 1:100	Proposed Finish Floor Level
DN150 SWS @ 1:100	Proposed Pumping Station. Refer to drawing CSH-BML-XX-XX-DR-C-0503 for details.
DN150 SWS @ 1:100	Proposed Filting Main
DN150 SWS @ 1:100	Proposed Inspection Chamber with Grilled Cover. For details refer to drawing CSH-BML-XX-XX-DR-C-0503
XX.XXX	Design Levels

Pos	Dr	AM	05/08/2024	Additional Drainage Information added
P04	Dr <td>AM</td> <td>26/01/2024</td> <td>Additional Drainage Information added</td>	AM	26/01/2024	Additional Drainage Information added
P03	Dr <td>AM</td> <td>10/08/23</td> <td>Additional Drainage Information added</td>	AM	10/08/23	Additional Drainage Information added
P02	Dr <td>AM</td> <td>21/07/23</td> <td>Preliminary Issue</td>	AM	21/07/23	Preliminary Issue
P01	RA/CM	05/04/23		For Discussion
Rev	By	Chkd	Date	Description

PRELIMINARY DRAWING
This drawing is not to be used for construction

Client: **FI REAL ESTATE MANAGEMENT**

Project: **Cow Shed**
Elmridge Lane, Preston, PR3 2NY

Drawing: **Proposed Surface Water Drainage Plan Layout 01**
Main Site

By/Chkd: **Dr/AM** Date: **05/04/2023**

Drawing No.	Revision
CSH-BML-XX-XX-DR-C-0500	P05
BML Job No.	Status
1000-05	-

Drawing Scale at A1: **Dr/AM**

CAD Filename: **CSH-BML-XX-XX-DR-C-0500.dwg**

