

Blackmoss farm

Construction surface water

management plan

#### Develop a plan.

As with most things on a construction site, successfully planning is key. How you will deal with water requires a lot of thought before work starts. A good plan will include the following list and address any statutory requirements placed upon the project.

#### 2. Know what and where the receptors are.

The terminology may change but the themes remain the same. Surface waters as defined by the EA or the <u>Water Environment</u> as referenced by SEPA includes watercourses, rivers, streams, estuaries, lakes and canals. If pollutants from your site reach any of the above you are at risk of enforcement action, so it is important to know where they are in relation to your works.

# 3. Keep non-site water away from your construction activities.

This will obviously vary massively depending on the nature of the site, but plans should be made to isolate your works from any pre-construction surface flows. This can be in the form of impermeable bunds, upslope cut off drains or a mixture of the two. Be aware that the water you stop moving over your site will need to go somewhere, so build in plans to allow the water to move across your site in a way that maintains its non-site contaminated status. Tying your pre-construction drainage into existing watercourses is one way of achieving this, provided all statutory paperwork and commitments are observed.

## 4. Keep clean water clean.

If there is water on your site that is uncontaminated, try and keep it that way. Broadly speaking, reducing the volume of contaminated water reduces the associated costs of treating it.

# 5. Have multiple discharge points and keep them as far as is practical from the natural water environment.

In the UK, we are subject to relatively high precipitation rates, which means that even though we have installed measures to stop water flowing on to site, it is very likely that the project will have to treat water that falls on it. If possible, the installation of multiple discharge points treating surface flow close to the source of pollution is preferential. This means you are treating smaller volumes at each location and are discharging the treated water over a larger area.

As discussed, surface waters or the Water Environment are your receptors. Try to discharge your treated water as far as possible from these to reduce the risks. If this is not possible robust treatment measures will be required.

#### 6. Slow silt laden site water down.

Reducing kinetic energy in silt laden waters allows sediments to settle out of the water more effectively. This is commonly achieved through check dams and settlement ponds within your treatment systems. Shallow ponds are more efficient at removing sediment from water than deeper ponds. It is therefore important to understand the difference between attenuating water for flood prevention and using settlement ponds to treat silt laden water.

## 7. Overcompensate and maintain.

Where possible, it is better to overestimate the volume of water a treatment system will deal with. This will give the system a better chance to cope with any unexpectedly large downpours, or other climatic variables such as significant snowmelt or precipitation falling on baked earth which can lead to an initial increase in surface flow. The treatment systems are there to remove pollutants and so can become overwhelmed, it is therefore critical to maintain the systems so they remain effective.

- 1. Plan & spec attached as appendices.
- 2. The preconstruction water from the farm currently flows into an existing swale and discharges into brook
- 3. Our construction water is being kept separate from nonconstruction water by means of pumping into settlement tanks and settlement ponds
- 4. This will be controlled as per item 3
- 5. As this construction site is 500m + from discharge point with multiple manholes with catchpits and the swale being used post discharge we don't see this as a problem but it will be monitored


- 6. As per number 5 with the distance and the use of swales, settlement ponds, catchpits etc this will control the flow
- 7. We will be monitoring the flow rates and the quality of water discharged and if we see any problem works will be ceased till a solution is sorted

# Slurry tank area


- 1. This area will be stripped up of topsoil and stored away and sealed for later use
- 2. Any clay that is removed will form an outer bund as to trap any construction spillages.
- 3. This will be directed into the lowest corner of the work area via drainage stone
- 4. At this area a second pump and silt buster will be used if the two sites are being worked on simultaneously
- 5. Appendix is a drawing of this area and set up


#### Appendix 5 Pumps & silt removal equipment






#### Appendix 5 Pumps & silt removal equipment







APPENDIX For Drainage details from Proposed Buildings, refer to drawing CSH-BML-XX-XX-DR-C-0500 DN450 SWS @ The contractor is to check all information provided prior to commencing the works and seek clarification from the engineer respect to any ambiguities found. HYDRO-BRAKE FLOW CONTROL CHAMBER (\$18)
Proposed Flow Control Chamber Pipe materials shall be as follows: Surface Water: -150e to 225e - Polypipe Polysewer PVCu pipes -300e and above - Polypipe Rigisewer PVCu pipes Foul Water: -All pipe materials shall be clayware Class 120 to BS EN 295 Hydro-brake Optimum Unit Reference MD-SHE-0097-3000-1200-3000 1-year + 0% CC - 1,7l/s 30-year + 35% CC - 1,7l/s :1,20m :3,0 l/s :1200 mm :105,068m :103,880m 100-year + 40% CC - 1.71/s Storage Pond PROPOSED STORAGE POND 02 . All drainage under trafficked areas must be backfilled with an approved graded granular material. Approx 261.0m3.
Pond - Side Slopes
Top of Pond
Top Water Level s Feature 83 Flow Control : 104.790m : 104.350m : 103.154m Chamber All chamber covers and guilty tops shall be litte marked and comp with the strength / group requirements of BS EN 124. Cover levels for chambers within landscaped areas shall be artiseted to match as manufact finished levels. Inlet from 2No. Sturry Tanks For details refer to Drawing, CSH-BML-XX-XX-DR-C-0508 All new rainwater down pipes are to discharge into roddable All pipes to be benched within the chambers soffit to soffit. Drainage chambers within areas paved with paving flags and block sets shall all have recessed covers. 9. Final position of all RWP's and SVP's to be confirmed Pumprod To EX-STING Swale OUTER BUND N225 DWS @ 1:15 Lowest Aroa Of WORK ARCA Dump + Sil7Bus7ER Whow REGULAS & Greenfield Runoff Rates Gilly ID X (EastIngs) Y (NorthIngs) Cover Invert GY03 360253.720 440268.477 104.125 130.675 GY04 360238.018 440283.374 104.125 103.528 GY05 360222.923 440297.675 104.125 103.388 ICP SUDS Mean Annual Plood Input Results 1/s S8.000 \_\_\_\_\_ S34 0100 vears 13.6 Ql year 5.7 Q30 years 11.0 Q180 years 13.6 For Foul & Stormwater Manhole Schedules refer to drawings CSH-BML-XX-XX-DR-C-0504. For Catchment Areas refer to drawings
 CSH-BML-XX-XX-DR-C-0505 & 0509. Pipe material shall be as follows:
 1000 to 2250 - Vitrious Clay Class 120 to BS EN 295. Section A - A n.t.s All pipes to have Class S hedding as per detail on drawing CSH-BML-XX-XX-DR-C-0501 unless otherwise specific Proposed Hydro-brake Flow Control Chamber to limit flow into the existing ditch to 2.0 l/s max for all storm events up to and including the 100-year + Top water level C.3m Freeboard Control Chamber For Pond Construction details see detail on drawing CSH-BML-XX-XX-DR-C-0502 Proposed Fond Detail 02 Scale: NTS Plan

Safety, Health & Environmental Information: In addition to the hazards and risks normally associated with the types of work detailed on this drawing, please note the significant hazards identified by symbols below,

INDICATES A RESIDUAL RISK AS A WARNING

INDICATES A RESIDUAL RISK FOR INFORMATION

Construction/Maintenance/Cleaning/Demolition Refer to Drawing:

General Notes:

1. Do not scale from this drawing.

- 2. All dimensions are in millimetres (mm), all levels in metres (m) unless noted otherwise.
- 3. Discrepancies or omissions are to be reported to the Engineer prior to work commencing.
- Materials and workmanship are to comply in all respects with current British Standard Specifications, Codes of Practice, and Building Regulations Approved Documents.
- 5. The copyright of this drawing is vested in the Engineer and must not be copied or reproduced without written consent.
- The Contractor is to check and verify all building and site dimensions, levels and sewer invert levels at connection points before work commences.
- This drawing is to be read in conjunction with all relevant specifications and drawings issued by the Engineer, Architect and other Specialists.

#### Drainage Key:

DNXXX SWS @ 1:XXX.X	Proposed Stormwater Sewer		
	Proposed Seathware Sewer		
DNOOK SFT @ 1500X	Proposed Filter Drain		
DNXXX DWS @ 1:XXX	Proposed Dirty Water Sewer		
(SOX)	Proposed Stormweter Manhole		
(6) SOX	Proposed Ridgistorm Separate Catchpit		
<b>⊚ s</b> ∞x	Proposed Stormwater Hydro-brake		
>-	DN150 Gully / RWP Connector		
RWP •	Proposed Rain Water Pipe		
<b>▶</b>	Proposed Rodding Eye		
(22/00/00/00	Proposed Finish Floor Level		
P	Proposed Pumping Station. Refer to drawing CSH-BML-XX-XX-DR-C-0503 for details.		
DNXXX COMB	Proposed Rising Main		
DNDCOX DWS GYXXX	Proposed Inspection Chamber with Grilled Cover, For details Refer to drawing CSH-BML-XX-XX-DR-C-0503		
<b>★</b> XXXXXX	Design Levels		

P83	DH AM	06 02:2024	Drainage Details updated	
P02	DH AM	26-01-2024	Drainage Details updated	
POI	DH AM	15/08/2023	Preliminary Issue	
Rev	ByrChkd	Date	Description	

PRELIMINARY DRAWING This drawing is not to be used for construction



Cow Shed

Elmridge Lane, Preston, PR3 2NY

**Proposed Surface Water** Drainage Plan Layout 02 Slurry Tanks

By/Chlrd Di	-t/AM6	Dete	06/04/2023
Drawing Ho. CSH-BML	-XX-XX-DR-C-050	8	P03
BML Job No. 1000-05			Slatua
Orawing Scale et A1	- As Shown	-	

CAD Filename: