



Quality  
Construction  
Ltd

## Construction Method Statement

---

### **Client**

Carly Huskisson and Robert Wilkinson  
Markhor  
Eaves Hall Lane  
Clitheroe  
BB7 3JG

### **Principal Contractor**

JC Quality Construction Ltd  
Penfield Brow Top  
Grindleton  
Clitheroe  
BB7 4QR

A solid black rectangular redaction box covering the bottom portion of the Principal Contractor's contact information.

## **Contact Information**

24 hour contact: Jon Connelly [REDACTED]  
Emergency Gas [REDACTED]  
Emergency Electricity North West: [REDACTED]  
Emergency United Utilities: [REDACTED]

## **Parking of Vehicles for Site Operatives and Visitors**

An area in the southwest corner of the site will be created for parking of site operatives and visitors' vehicles, as shown on the attached tree protection plan, hatched in purple. Signage will be erected at the entrance advising where parking is available.

## **Loading / Unloading of Plant & Materials & Turning of Vehicles**

All plant and materials will be delivered in suitable sized loads, to ensure lorries have sufficient turning areas within the confines of the site, using the existing entrance. This area is in front of the proposed dwelling and hatched in red on the attached tree protection plan. A banksman will assist with any delivery vehicles entering, turning, and exiting the site. All materials and plant will be loaded and unloaded within the site perimeters.

## **Measures to Protect Vulnerable Road Users**

Signs warning of a construction site entrance will be placed above and below Markhor, to warn pedestrians, cyclists and vehicles.

## **Wheel Washing Facilities & Control of Dirt, Debris & Mud**

Entrance to the site will be stoned up at the commencement of the development and kept clear of mud, debris and materials at all times. Wheel washing facilities by means of a pressure washer will be available on site at the area indicated on the attached tree protection plan hatched blue. An area to the south of the wheel wash area will be excavated and filled with clean limestone to collect any debris from wheels to avoid pollution. In addition, the roads will be inspected on a daily basis and if required, a road sweeper will be implemented.

## **Measures to Control the Emission of Dirt and Dust During Construction**

Dust arising from the ground, prevalent in dry spells and generated by wind and plant traversing the site, will be controlled by spraying water over the ground from a water bowser.

Dust generated by site works will be controlled by suitable water suppressant or vacuum system attached to the appropriate piece of plant.

## **Construction Vehicle Routing**


There is only one vehicle access to the site which is from Eaves Hall Lane. This will be the only route for delivery vehicles carrying plant and materials to and from site.

## **Demolition, Delivery and Construction Working Hours**


All works will be restricted between 0800 to 1800hrs Monday to Friday, 0900 to 1300hrs Saturdays and shall not take place on Sundays and bank holidays.

## **Tree protection**

Prior to any works starting on site heras fencing will be erected in line with the tree protection plan submitted in the Arboricultural Impact Assessment submitted. Parking, loading / unloading and wheel washing facility will all be outside this area.




Cranbrook



BS5837 Fencing guidance:

Figure 3. Examples of above-ground staking systems.



Fencing signage



**Tree Protection Plan**  
to be read in conjunction with the  
Arboricultural Impact Assessment  
and Method Statement.  
Iain Tavendale F.Arbor.A.  
August 2025

<p><b>LEGEND</b></p> <ul style="list-style-type: none"> <li>AREA</li> <li>GRASS</li> <li>HERB</li> <li>WOOD</li> <li>TRUNK LOCATION</li> <li>TREE SHADE (20 M)</li> <li>AREA REFERENCE</li> <li>GROUND REFERENCE</li> <li>HOOD REFERENCE</li> <li>TREE REFERENCE</li> <li>WOOD REFERENCE</li> <li>CATEGORY</li> </ul>		<p><b>General Notes</b></p> <p>THESE PLANS ARE THE PROPERTY OF THE CLIENT AND ARE NOT TO BE REPRODUCED OR COPIED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF THE CLIENT.</p>
<p><b>CLIENT</b></p> <p>MONTELEONE ESTATE</p> <p>11 Moor Lane</p> <p>1150 @ A1</p>	<p><b>DATE</b></p> <p>August 2025</p>	<p><b>SCALE</b></p> <p>1:150</p>

All fencing locations to be measured and confirmed prior to erection.