



- Site Welfare facilities. Drying Room, Canteen, WC and Offices
- Site access road following line of permanent road through site forming a one way system.
- Temporary Access Road through new temporary site entrance.
- Site Parking for 20 cars/vans – more can be accommodated if required.
- Fenced Site Storage area
- Fenced Loading and off Loading area
- Wheel Cleaning Area

KEY	
	One way System for deliveries/plant
	Personnel access route
	Heras Fencing to boundary
	Internal Heras fence to segregate areas
	Site Emergency Exit
	Site Emergency muster point
	Site Call Point
	Site Fire Points Locations,
	Site safety signage
	Secure site gates locked at all times
	Segregated waste area
	CCTV Camera remotely monitored. – Neighbouring properties blacked from CCTV picture
	Dust Suppression Point

Notes:

Fire
Fire stations with extinguishers and alarm/bells located across the site.

Security
Monitored CCTV system for the project. 8 number wireless cameras and 4 number hard wired cameras to site compound. Neighbouring properties blacked out of picture.

HARRY
Fairclough
CONSTRUCTION

Project:
Chipping – Land at Church Raiké

Drawing Title:
Chipping Site Logistics

HFC	Mar 2018	Rev 1
-----	----------	-------