

**Sent Via E-mail 17<sup>th</sup> Jul 2023**

**Redrow Site – Billington Temporary Access to A59**

**Planning Ref 03/2023/0165**

In respect of both keeping the highway clear of debris we will implement one or several of the following measures:

1. Drive over dry wheel wash, there is no run off from this type of wheel wash.
2. Road Sweeper, this method collect and recycles run off.
3. Hand operated wheel wash, if we implement this system we will install a collector drain which will allow any run off to infiltrate into the flood compensation excavation area.

All of the above measures will be monitored in line with Redrow established working procedures.



Chris Leighton  
Engineering Manager