

Meridian Consult Ltd 9 Marconi Gate Stafford Technology Park Stafford Staffordshire ST18 0FZ

Tel: 01785 859200

Email: office@meridianconsult.co.uk

Date: July 10 2019 Our Ref: 11625 Tel: 07793648113

Email: craig@meridianconsult.co.uk Web: www.meridianconsult.co.uk

Adam Turner
Email Only - adam@lscfinance.co.uk

Dear Sir

Application Number: 11625

Proposal: Alterations to form new 3 storey dwelling

At: Pendle Hotel, Clitheroe Road, Chatburn

I refer to your Building Regulations application, regarding the above, and would confirm that our surveyor carried out a commencement visit on the 19th September 2016,

We were satisfied that a substantial start had been made with regards to Building Regulations,

A copy of the surveyors site notes accompanies this letter

Should you need any further information please don't hesitate to contact me,

Yours faithfully

Mr. Craig Ibbotson BSc (Hons) MRICS C.Build E MCABE

Director



Meridian Consult Ltd 9 Marconi Gate Stafford Technology Park Stafford Staffordshire ST18 0FZ

Tel: 01785 859200

Email: office@meridianconsult.co.uk

Client: Mr J Harrison							
Ribblecote Manor					PROJECT REF:		
Swindon Hellifield. BD23 4LS					OUR REF: 11625		
SWINGOIT FICHINGIA, DDZJ 1EJ							
					INSPECTION NO.: 1		
Developer / Contractor	Mr J Harrison 07740256911						
Inspections required 6 Site Contact: Mr J Harriso					n		
Inspection Plan							
Comm Founds Oversite	DPC	Drains	Struct. Frame	Progress	Commissioning	Completion	Occup.
19.9.16				1	7		

E info@meridianconsult.co.uk



Meridian Consult Ltd 9 Marconi Gate Stafford Technology Park Stafford Staffordshire ST18 0FZ

Tel: 01785 859200

Email: office@meridianconsult.co.uk

Comments:

Photo of left side foundation. Dig is required to be taken down approximately another 300mm to the bottom of the stone. The existing boundary wall is to be taken down to allow the new buttress wall to be tied into the boundary wall. This will prevent a build-up of debris into the triangle area shown in the top left of the photograph and will also prevent the wall being undermined during the dig.

It was discussed that the centre wall be removed and shuttering formed for the new foundation. The clay in the right foundation is at a depth of approximately 1m. The contractor was advised to remove the soft layer. A mesh is to be provided.

Right side foundation approximately 1m deep.

Left side foundation. Contractor advised to remove any loose stones and complete dig as described above, before concreting.

Photographs to be sent to Vic Craven prior to concrete being poured.

Vic entered both digs and investigated the ground, he gave the contractor a drawing of the new buttress wall.

Site Inspector: Marion Noblet MRICS
Tel: 01524262627
Mob: 07725209271
Signed: M Noblet
Date: 19.9.16



Meridian Consult Ltd 9 Marconi Gate Stafford Technology Park Stafford Staffordshire ST18 0FZ Tel: 01785 859200

Email: office@meridianconsult.co.uk





image1



image2



image3 image4

E info@meridianconsult.co.uk